

PIPING & INSTRUMENT DIAGRAM

PTT PHENOL TRAIN II

CLIENT : PTT PHENOL COMPANY LIMITED (PPCL)
PROJECT NO. : 120117
UNIT : CONCENTRATION, DECOMPOSITION, AND
NEUTRALIZATION SECTION
DATE : APRIL 25, 2016
REVISION : Z1 (AS BUILT)

posco ENGINEERING

CHANGE LOG SHEETS OF P&ID

CDN UNIT

PROJECT No. : 120117
PROJECT NAME : PTT PHENOL TRAIN II PROJECT
CLIENT : PTT PHENOL COMPANY LIMITED
LOCATION : HEMARAJ EASTERN INDUSTRIAL ESTATE, MAP TA PHUT,
KINGDOM OF THAILAND

Z1	APR 25, 2016	AS BUILT	S.W.PARK	J.S.CHUNG		S.W.LEE
S4	OCT 15, 2014	ISSUE FOR CONSTRUCTION NO HOLDS	S.W.PARK	J.S.CHUNG		S.W.LEE
S3	OCT 8, 2014	ISSUE FOR CONSTRUCTION NO HOLDS	S.W.PARK	J.S.CHUNG		S.W.LEE
S2	SEP 16, 2014	ISSUE FOR CONSTRUCTION NO HOLDS	S.W.PARK	J.S.CHUNG		S.W.LEE
S1	AUG 20, 2014	ISSUE FOR CONSTRUCTION NO HOLDS	S.W.PARK	J.S.CHUNG		S.W.LEE
R2	APR 4, 2014	ISSUE FOR CONSTRUCTION WITH HOLDS	S.W.PARK	J.S.CHUNG		S.W.LEE
R1	FEB 28, 2014	ISSUE FOR CONSTRUCTION WITH HOLDS	S.W.PARK	J.S.CHUNG		S.W.LEE
A2	FEB 7, 2014	APPROVED FOR DESIGN	S.W.PARK	J.S.CHUNG		S.W.LEE
A1	NOV 27, 2013	APPROVED FOR DESIGN	S.W.PARK	J.S.CHUNG		S.W.LEE
REV	DATE	DESCRIPTION	PREPARED	CHECKED	REVIEWED	APPROVED

CHANGE LOG SHEET OF P&ID

PTT PHENOL TRAIN II PROJECT

[UNIT 2300]

No.	Rev. No.	P&ID No.	Coordinates	Category	Description of Change	Reason of Change	Remarks
1	S3	14780-8120-25-23-0001	B15, F60		DETAIL DRAWING U AND UP HAVE BEEN REVISED TO CORRECT ERROR. BINARY SIGNAL IN DETAIL U HAS BEEN DELETED. BINARY SIGNAL FOR PXST IN DETAIN IIP HAS BEEN REVISED TO ANALOG SIGNAL	TO CORRECT ERROR	
2	S3	14780-8120-25-23-0001G	I50, E60		NOTE 6 REGARDING ELECTRICAL FAULT STATUS HAS BEEN ADDED FOR INFORMATION.	TO DEVELOP DETAIL DESIGN	
3	S3	14780-8120-25-23-0002	E15-5, F30, D55, F30		CAUSE AND EFFECT TABLE OF UC-2301 AND UC-2302 HAVE BEEN REVISED AS PER RESULT OF SIL VERIFICATION.	TO DEVELOP DETAIL DESIGN	
4	S3	14780-8120-25-23-0003	H25		INSULATION BREAK HAS BEEN ADDED.	AS PER PMT'S P&ID S2 COMMNET	
5	S3	14780-8120-25-23-0007	G65		REDUNDANCY VALVE (UXV-23-0707A) OF UXV-23-0707 HAS BEEN ADDED AS PER RESULT OF SIL VERIFICATION.	TO DEVELOP DETAIL DESIGN	
6	S3	14780-8120-25-23-0008A	B25, I55		NOTE 2 FOR RESET SWITCH OF UXV-23-0803 HAS BEEN ADDED.	TO DEVELOP DETAIL DESIGN	
7	S3	14780-8120-25-23-0010	G5, I50		NOTE 6 FOR RESET SWITCH OF UXV-23-1001 HAS BEEN ADDED.	TO DEVELOP DETAIL DESIGN	
8	S3	14780-8120-25-23-0010A	D25, E60, E35, E65, G40, G35, H40		TAG NUMBER FOR SIS LOGIC HAS BEEN REVISED FROM UC-2304 TO UC-2303.	TO DEVELOP DETAIL DESIGN	
9	S3	14780-8120-25-23-0010A	E40, E35, I50		NOTE 7 FOR RESET SWITCH OF P-2316A/B AND P-2317A/B HAS BEEN ADDED.	TO DEVELOP DETAIL DESIGN	
10	S3	14780-8120-25-23-0010A	I60		CONNECTION NUMBER OF OPC SYMBOL HAS BEEN REVISED FROM N8 TO N9.	TO CORRECT ERROR	
11	S3	14780-8120-25-23-0010A	C40, E50		TAG NUMBER FOR FT/FI AND PV HAVE BEEN REVISED.	TO AVOID DUPLICATION OF TAG NUMBER	
12	S3	14780-8120-25-23-0010A	H15		TAG NUMBER OF LEVEL CONTROL VALVE HAS BEEN REVISED LV-1008 TO LV-1009 AS PER VENDOR DATA.	TO DEVELOP DETAIL DESIGN	
13	S3	14780-8120-25-23-0010A	C40, D55, D20, E60, G45		NOTE 1 AND 2 THAT ARE DESIGNATED ON PRESSURE INSTRUMENT HAVE BEEN DELETED TO CORRECT ERROR.	TO CORRECT ERROR	

CHANGE LOG SHEET OF P&ID

PTT PHENOL TRAIN II PROJECT

[UNIT 2300]

No.	Rev. No.	P&ID No.	Coordinates	Category	Description of Change	Reason of Change	Remarks
14	S3	14780-8120-25-23-0010A	F65		TAG NUMBER OF PRESSURE DIFFERENTIAL INDICATOR HAS BEEN REVISED FROM PXDI TO PDXI.	TO CORRECT ERROR	
15	S3	14780-8120-25-23-0012A	D55, I50		LSL-23-1201 WHICH IS PERMISSIVE SIGNAL FOR DECOMPOSER START UP HAS BEEN ADDED ON LXT-23-1201 WITH NOTE 5.	TO DEVELOP DETAIL DESIGN	
16	S3	14780-8120-25-23-0012A	G40		REDUNDANCY VALVE (UXV-23-1207) OF FV-23-1201 HAS BEEN ADDED AS PER RESULT OF SIL VERIFICATION.	TO DEVELOP DETAIL DESIGN	
17	S3	14780-8120-25-23-0014	B25, C25, F15, G10		3"X2" REDUCERS HAVE BEEN ADDED ON INLET AND OUTLET OF LCV AS PER VENDOR DATA.	TO DEVELOP DETAIL DESIGN	
18	S3	14780-8120-25-23-0015	F30		CLOSED DRAIN LINES HAVE BEEN ADDED ON DISCHARGE OF P-2305A/B FOR THE MAINTENANCE.	TO DEVELOP DETAIL DESIGN	
19	S3	14780-8120-25-23-0015	I10		DESCRIPTION OF OPC HAS BEEN REVISED TO "FROM ACID INJECTION PUMPS".	TO CORRECT ERROR	
20	S3	14780-8120-25-23-0015	I-C10, B30		CLOSED DRAIN LINE FROM DIAMINE PUMPS HAS BEEN ADDED.	TO CORRECT ERROR	
21	S3	14780-8120-25-23-0015	B25		TYPE OF VALVE FOR SWS PIT HAS BEEN REVISED FROM GATE TO BUTTERFLY AS PER PIPING SPEC.	TO DEVELOP DETAIL DESIGN	
22	S3	14780-8120-25-23-0015	G15		FLANGE FOR PIPING SPEC BREAK HAS BEEN ADDED.	AS PER PMT'S P&ID S2 COMMNET	
23	S3	14780-8120-25-23-0015	D45		TAG NUMBER OF LEVEL OUTPUT INDICATOR FOR DCS AND FIELD HAVE BEEN REVISED FROM LI-1501/1502 TO LI-1501A/1501B.	AS PER PMT'S P&ID S2 COMMNET	
24	S3	14780-8120-25-23-0016	C10		FREE DRAINING DIRECTION HAS BEEN DESIGNATED ON COMMON DRAIN LINE.	AS PER PMT'S P&ID S2 COMMNET	
25	S3	14780-8120-25-23-0016	C25, F25		CLOSED DRAIN LINES HAVE BEEN ADDED ON DISCHARGE OF P-2305C/D/E/F FOR THE MAINTENANCE.	TO DEVELOP DETAIL DESIGN	
26	S3	14780-8120-25-23-0016	D15, G15		FLANGES FOR PIPING SPEC BREAK HAVE BEEN ADDED.	AS PER PMT'S P&ID S2 COMMNET	

CHANGE LOG SHEET OF P&ID

PTT PHENOL TRAIN II PROJECT

[UNIT 2300]

No.	Rev. No.	P&ID No.	Coordinates	Category	Description of Change	Reason of Change	Remarks
27	S3	14780-8120-25-23-0016	D15		DIRECTION OF FREE DRAIN HAS BEEN FLIPPED AS PER DIRECTION OF DRAIN HEADER.	TO DEVELOP DETAIL DESIGN	
28	S3	14780-8120-25-23-0017	H45		TAG NUMBER FOR THE PDSLL SIGNALS HAVE BEEN REVISED TO PDXSLL.	AS PER NUMBERING SPECIFICATION FOR SIS SYSTEM	
29	S3	14780-8120-25-23-0017	H55		LINE NUMBER FOR CWS AND CWR HAVE BEEN REVISED.	TO AVOID DUPLICATION OF LINE NUMBER	
30	S3	14780-8120-25-23-0019	B65, C40, C35, B30, C30, C25, C15		INSULATION CODE HAVE BEEN REVISED FROM N1 TO NI.	TO CORRECT ERROR	
31	S3	14780-8120-25-23-0019	D35, A10		CLOSED DRAIN FOR P-2306A/B HAV BEEN ADDED FOR MAINTENANCE.	TO DEVELOP DETAIL DESIGN	
32	S3	14780-8120-25-23-0020A	I50		NOTE 5 HAS BEEN UPDATED TO CLARIFY THE REFERENCE POINT IN THE VESSEL.	TO DEVELOP DETAIL DESIGN	
33	Z1	GENERAL			P&ID HAS BEEN REVISED BASED ON FIELD CHANGE DESIGN.	TO DEVELOP FIELD CHANGE DESIGN	
34							
35							
36							
37							
38							
39							